

PNW BOCES Water Testing For Lead

AS OF: 11-15-2016

ITEM	SAMPLING DATE	REPORT DATE	BUILDINGS	DESCRIPTION	# OF SAMPLES ANALYZED	EXCEEDANCES	ACTIONS TO DATE
1	6/9/2016	6/15/2016	Main Campus-A, B, C, D, E, Projects Bldg, Annex 1, 2, 3 and O&M Garage, Fox Meadow Campus- 7, 8, 9, 15, 16	First sampling-all water fountains, kitchens, cafeterias, staff rooms and assumed sources of water for drinking and food prep	43	(a) Tech Center #126 water fountain	Removed
2	8/02/2016	8/09/2016	Building B, Madden Campus	Same as above	19	(a) Conference Barn kitchen sink (b) Nature Center classroom sink	Post signs, provide bottled water, investigate source
3	9/15/2016	9/22/2016	Madden Nature Center/Conference Barn	Additional sampling of bathroom sinks	6	All bathroom samples	Post signs, provide bottled water, investigate source
4	10/19/2016	10/26/2016	Buildings A, B, D, E	Additional sampling per new regs + Building E DF retest	71	(a) PB #230 left sink (b) PB #225 all 5 sinks (c) Tech South #110 1-spigot @ trough sink	Post signs, retest, investigate source
5	10/26/16	10/29/2016	Building C	Additional sampling per new regs	86	(a) #116 slop sink (L) (b) #116 slop sink (R) (c) #126 trough sink- right spigot	Post signs, investigate source
6	11/02/2016	PENDING	Fox Meadow 1-5, 7, 8, 9 and 8;	Additional sampling per new regs	38	(a) FM1 Sink #1 (1 st flr east) (b) FM 9 Science prep room (c) FM 8 Girls' Bathroom (d) FM 7 Warehouse trough sink	Post signs, investigate source

SUMMARY BY BUILDING:

Building A Exceedances: 1st and 2nd sampling: None

Building B Exceedances: 1st sampling: None.

2nd sampling: 6 samples @ sinks confined to 2 bathrooms – posted, retested with results pending, replacement pending

Note: Room 225 Sinks #1 - #4, 2nd draw sampling 11/2/16 < 15 ppb

Building C Exceedances: 1st sampling: 1 fountain Room 126 - removed;

2nd sampling: 3 samples @ Room 116 (2) slop sinks, Room 126 one spigot on trough sink – posted, replacement pending.

Building D Exceedances: 1st sampling: None.

2nd sampling: 1 sample @ one spigot on trough sink - posted, re-sampled all spigots 11/2/16 - all 1st draw sampling < 15 ppb

Building E Exceedances: 1st and 2nd sampling: None

Fox Meadow Exceedances: 1st sampling: None.

2nd sampling: 1 bathroom sink, 1 science class prep sink, and non-instructional 1 bathroom sink & 1 warehouse sink

(Note: All 2nd draw samples at these locations < 15 ppb

Madden Nature Ctr/Conference Barn

Exceedances: All samples – posted pending further investigation and remediation

Projects Bldg & Annex, O&M garage: non-Instructional

Exceedances: 1st sampling: None.

2nd sampling: Pending